



# Newport Aquatic Center Newsletter

NOVEMBER 2015

ISSUE #2

## Project Status November 2015

by Tim Gross, Director of Public Works/City Engineer

The first week of the Aquatic Center construction is complete! This week has been mostly about demolition, and the contractor has removed the landscaping from south of the Recreation Center and has begun construction of the police driveway and sidewalks in between City Hall and the 60+ Center. It is expected that the police parking lot will be completed within 2 weeks and the police cars can be moved from the main City Hall parking lot, opening up more parking spaces.

The week of November 16<sup>th</sup>, the contractor will be finishing sidewalk, curbs, and paving the police parking lot and driveway. The utility contractor will begin work on NE 10<sup>th</sup> Street just north of Hatfield Drive to install new and relocated utilities. There will be a traffic control zone in this area and detours and delays are expected. Please be careful when driving on NE 10<sup>th</sup> over the next couple of weeks. It would be best to find an alternate route. A schedule of work is attached to this newsletter for the coming year. This schedule is fluid and will likely change as the project progresses to reflect the actual stage of the work. With questions or concerns regarding the project, please contact the Public Works Department at 541-574-3366. Thank you.



Overhead View from the Southeast

### Project Status

We'll be providing regular updates on the project as we move towards completion, with information as to how construction will impact your access to the area and changes to the parking lot.



### Architectural View

Artist's conceptual view of the pool and recreation center, as viewed from the northwest.

